

Appendix A – Preventative Maintenance – Scope of Works

Specified Preventative Maintenance scope of works should be completed to the contracted frequencies. The scope of works for each asset is contained within the appropriate Preventative Maintenance checklist below. Please ensure the below checklists are completed alongside each Preventative Maintenance service, signed, and provided with the invoice as per Special Condition Section 15.6.

1. AUTOMATIC ENTRY DOOR

Company	Technician Name	
Company Logo & Name to be entered	Store Name	
	Date of Service	

General Items	When arriving to/ departing from site the technician must sign into Rapid Global or equivalent ALDI Contractor Management System (CMS). The technician must check into ServiceChannel and then checkout upon completion. Enquire with staff as to performance of system and any specific issues that need attention. Record and notify store staff of any issues that need to be addressed.
----------------------	---

Task	Complete (✓ / X)			
	Door 1 Outer Entry/Exit Door	Door 2 Inner Entry Door	Door 3 Inner Exit Door	Door 4 (if applicable) Outer Exit Door
Check condition of brush/rubber seals				
Check and adjust door guides				
Check brake distance open/close				
Check door alignment				
Check door clearances				
Check that covers are secured				
Check door leaves and sidelights and adjust as required				
Check the integrity of the holding point fixings				
Check all moving parts for signs of wear				
Check electrical components and replace if necessary				
Test electric locking system				
Check motor and gearbox function and operation				
Check anti crush operation and make sure door opens correctly				
Check the failsafe mechanism/inverter system				
Check microcomputer control unit and adjust if necessary				
Check alignment and tune the photo electric beams and activation sensors				
Test emergency opening under power failure conditions and adjust if necessary				

Check for loose or damaged glass				
Tighten all loose nuts, bolts and electrical terminations				
Check power supply , check battery condition and record voltage V: _____				
Record date that is on the batteries- photographic evidence to be provided.				
Check and secure wiring				
Clean track and check bottom guide rail condition and security				
Clean track wheels				
Check for finger, head and body traps as per AS5007.				
Clean area				
Check for any gaps that would allow ingress of vermin (including underneath each door).				
Ensure the new service sticker is attached with correct dates				
Document any damage to the door itself.				
Review the date of the last battery replacement. If the battery is approaching or exceeds two years, it must be replaced prior to testing. Ensure the new battery is clearly marked with the date of installation				
NSW stores only				
Power Failure Testing: Set the doors to "Auto" mode. Disconnect power to the motor and confirm that all doors open automatically				
Restore power to the motor and set the doors to "lock" mode. Check all doors open upon manual activation of green push button				

Additional Comments

Store Manager Signature	
Technician Signature	

Store Stamp	
Next Service Due	

2. AUTOMATIC SLIDING DOOR (BACK OF HOUSE)

Company	Technician Name	
Company Logo & Name to be entered	Store Name	
	Date of Service	

General Items	When arriving to/ departing from site the technician must sign into Pegasus or equivalent ALDI Contractor Management System (CMS). The technician must check into ServiceChannel and then checkout upon completion. Enquire with staff as to performance of system and any specific issues that need attention. Record and notify store staff of any issues that need to be addressed.
----------------------	--

Task	Complete (✓ / X)
Check and adjust door guides	
Check brake distance open/close	
Check door alignment	
Check door clearances	
Check that covers are secured	
Check door leaves and adjust as required	
Check the integrity of the holding point fixings	
Check all moving parts for signs of wear	
Check electrical components and replace if necessary	
Test electric locking system	
Check motor and gearbox function and operation	
Check the failsafe mechanism/inverter system	
Check microcomputer control unit and adjust if necessary	
Check alignment and tune the photo electric beams and activation sensors	

Test emergency opening under power failure conditions and adjust if necessary	
Tighten all loose nuts, bolts and electrical terminations	
Check battery condition and record voltage V: _____	
Record date that is on the batteries- photographic evidence to be provided.	
Check and secure wiring	
Clean track	
Clean track wheels	
Clean area	
Check for any gaps that would allow ingress of vermin (including underneath each door)	
Document any damage to the door itself	

Additional Comments

Store Manager Signature	
Technician Signature	
Store Stamp	
Next Service Due	